

INSTALLATION ON-SITE CHECKLIST

PROJECT		BLOCK #		LEVEL #	
DATE		DRAWINGS WORKING OFF		GRIDS	

This document has been provided to serve as an example only, for guidance purposes, and as such provides a minimum checklist of items. Evidence of compliance should be provided at each check point. The information contained in this document is not project specific. Building professionals are required to assess construction site conditions and provide appropriate Inspection Test Plans (ITP) and Safe Work Method Statements (SWMS). Installation should also comply with the consultant drawings and the Dincel Construction Manual.

DESCRIPTION	RESULT	COMPLETION DATE	SITE COMMENTS
Scope of works have been confirmed between installer and builder/developer.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Site-specific ITP has been developed for wall installation.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Site-specific SWMS has been developed for wall installation.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Fall protection in place and complies with the relevant Safe Work requirements.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Dincel panels have been unloaded adequately and no panels have been damaged.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Waterproofing detailing has been finalised by project consultants and/or waterproofing contractor (i.e. membranes, sealants, waterstops and ag lines as required).	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Wall location has been marked out via survey or similar to ensure accurate wall placement.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Before installation all Dincel panels and/or components have been checked and are free of any damage.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Wall base angles or guide tracks securely anchored to the slab. (Dincel guide tracks not to be used where wall to floor junction requires waterproofing, or for shear walls).	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
No Dincel panel webs have been damaged during installation. Any panels with damaged webs have been provided with sufficient bracing to prevent bulging or panels have been replaced.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Corners, T-Junctions, End Caps and Stop Ends have been securely braced.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Wall braces and walers have been installed appropriately and suitability has been confirmed by Project Engineer.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Walls are plumb and square.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Window and door openings have been provided in the correct location and any required rebates or falls provided in accordance with Architects specification.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
All openings have been braced and levelled.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Panels that have been screwed have spacings of 150mm for the first 1/3 in height, then every 300mm (or as specified within the Dincel Construction Manual).	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Correct panel orientation - half circles are at the bottom of the panel.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

Continues on reverse side

INSTALLATION ON-SITE CHECKLIST

DESCRIPTION	RESULT	COMPLETION DATE	SITE COMMENTS
All horizontal web holes within panels are aligned to ensure free flow of concrete.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Edgeboard bracing for slab has been secured, level and straight.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Reinforcement has been placed according to the engineer's specification, including bar sizes, bar spacing and concrete cover.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Reinforcement has been inspected and signed off prior to concrete placement.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Scaffolding/formwork deck has been completed and safe to pour from.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Any waterproofing required has been carried out or planned for later stage.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Concrete provided: either Self-Compacting Concrete (SCC) with 680mm spread or Conventional Concrete with min 180mm slump (at the point of discharge). Copy of concrete delivery docket has been retained and Dincel SCC Delivery Check List completed.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
The timing and maximum height of concrete lifts/pours is in accordance with the Dincel Construction Manual.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
All finishing tools (i.e. trowel, shovel, sponge and hose) are ready.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
If Conventional Concrete used: All Dincel walls have been vibrated with a 25mm vibrator as per Dincel Construction Manual. (Note: vibration should not be carried out for SCC).	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Concrete MPa aligns with engineers specification.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Following concrete pour, walls have been cleaned of slurry.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Deck cleaned after concrete pour and all door frames and sills are troweled.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Any remaining Dincel offcuts have been recycled or disposed (e.g. through Delta Plastic).	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
PROJECT SPECIFIC CHECKLIST ITEMS			
	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

COMPLETED BY:

COMPANY LOCATION	TITLE/POSITION	PRINT NAME	SIGNATURE	DATE